

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting



New Castle Fire District 1
Chappaqua, New York

Construction Meeting #85: March 30, 2026, @ 10:00 AM
Minutes of Construction Meeting #84

Attendees	Initials	Company	Attended	Email Address
Nancy Zezze	NZ	NCFD Fire Commissioner	No	
Dwight Smith	DS	NCFD Fire Commissioner	No	
Charles Rauch	CR	NCFD Fire Commissioner	Yes	
Jon Preizler	JP	NCFD Fire Commissioner	Yes	
Paul Eiden	PE	NCFD Fire Chief	No	
Terry Rowe	TR	The Town of New Castle	No	
Dennis Corelli	DC	The Town of New Castle	No	
Ken Gale	KG	Wendel / Mitchell Architects	No	
Kiel Sadowsky	KS	Wendel / Mitchell Architects	Yes	
Joe Modafferi	JM	JMC – Site Development Consultants	No	
John Trombino	JT	Gerard Associates – MEP Engineer	No	
Kevin Sawyer	KS	Triton Construction – Project Executive	No	
Gerald Ruck	GR	Triton Construction – Construction Manager	Yes	
Jim Duesel	JD	Tectonic Engineering – Special Inspector	No	
Al Torreggiani	AT	Key Construction - GCC	No	
Tony Cimahosky	TC	Key Construction - GCC	No	
Chris Germano	CG	Key Construction - GCC	No	
Mike Bottali	MB	Key Construction - GCC	No	
Joe Manfredi	JM	Key Construction - GCC	No	
John Wright	JW	Key Construction - GCC	Yes	
Jim Pendergraft	JP	Key Construction - GCC	Yes	
RJ Rogener	RR	Key Construction - GCC	Yes	
Krzysztof Zamajtyś	KZ	Intricate Tech Solutions - MC	No	
Tyler Ponzio	TP	Intricate Tech Solutions - MC	No	
Matt Capilupi	MC	Intricate Tech Solutions - MC	Yes	
Gregory Popek	GP	Intricate Tech Solutions - MC	No	
Dorota Karwowski	DK	Intricate Tech Solutions - MC	No	
Jose Otero	JO	Southeast Mechanical - PC	Yes	

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

Joe Ricca	JR	Southeast Mechanical - PC	No	jricca@southeastmech.com
Harley Toledo	HT	Southeast Mechanical - PC	No	htoledo@southeastmech.com
Scott Jennings	SJ	Southeast Mechanical - PC	No	sjennings@southeastmech.com
Jack Thomas	JT	Southeast Mechanical - PC	No	jthomas3793@gmail.com
Tommy Crea	TC	Southeast Mechanical - PC	No	Xtom1126x@gmail.com
Marianna Tompkins	MT	Southeast Mechanical - PC	No	mtompkins@southeastmech.com
Jose Castrellon	JC	Talt Electric - EC	No	jcastrellon@taltelectric.com
Robbie Talt	RT	Talt Electric - EC	Yes	robbie@taltelectric.com
Robert Talt	RT	Talt Electric - EC	No	rtalt@taltelectric.com
Scott Zalesny	SZ	SRI Fire Sprinkler - FSC	No	scott.zalesny@srifire.us
Dave Phelan	DP	SRI Fire Sprinkler - FSC	No	david.phelan@srifire.us

Distribution: Emailed to attendees
Attachments: Triton Meeting Agenda

This meeting report is intended to generally record the consensus or outcome of items discussed at the above-mentioned meeting and reports our understanding of the critical issues that were discussed during the meeting. If any attendees have comments or objections to the information contained herein, please alert the author (Gerald Ruck) and follow up with a written description of your comments:

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
I.	CRITICAL ITEMS				
08/05/24	Project Rules and Requirements	All Contractors	On-going		<u>THROUGHOUT the COURSE of the PROJECT</u> • Delivery and work hours are 7am to 5pm, Monday through Friday. • Smoking, alcohol and/or controlled substances NOT permitted. • Radios or offensive language are NOT permitted. • Dust, noise, and odor control to be utilized at all times. • Parking is not permitted on Elm Street nor on Memorial Drive. • 491 King Street is and will continue to be an ongoing, 24/7, active firehouse. The firehouse cannot be obstructed in any way. • Entry through Memorial Drive is NEVER allowed. All trucks and vehicles must enter through King Street and exit through Memorial Drive. Vehicles can exit through King Street, but cannot enter through Memorial Drive.

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					• Shutdowns of any kind need to be coordinated with the CM. • Primes were reminded that sub-contractors shall not directly contact the NCFD 1 board or the chief about questions about the project. All questions or requests should go through Triton / the primes. The prime contractors indicated that they had not previously directed any subs to do so.
08/05/24	Safety	All Contractors	On-going	09/04/24	3/23/26 • Triton Construction reiterated that parking is <u>NEVER PERMITTED</u> in the existing firehouse parking lot. Triton also reiterated that entering the jobsite through Memorial Drive is not permitted. All primes, field personnel, subs, and drivers (especially new drivers), must be made aware of these requirements. Triton told the primes that delivery drivers should advise if any trucks are blocking the site roadway, and to confirm with the site personnel before assuming to enter the site from Memorial Drive. The primes were also reminded to wash truck tires of any mud before exiting on Memorial Drive. Contractors were also reminded that parking on Elm Street is not permitted. 3/23/26 • Triton Construction reiterated the importance of using PPE on site. The (5) primes were told about following the PPE requirements during the meeting. Triton Construction also relayed that the Town had commented that site contractors need to be mindful of protecting excavations when performing site work. See previous meeting minutes for previously discussed items.
10/28/24	Construction Activities	All Contractors	Ongoing	Ongoing	3/30/26 • Road/utility work at King Street: NYSDOT recently extended the permit for street work, which will allow for the building water connection to the existing street main at King Street to

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					commence. Key Construction is in the process of filing the required 7-day notice, which is anticipated to start within the next 2-weeks. This work will affect entry and deliveries into the job site; Contractors will be informed of any changes to site logistics. • Siteworks returned to the job site last week to continue work storm system work. Siteworks will also be excavating for the lower retaining wall this week. • Remaining work for Fall Fittings includes guardrail at Atrium stair 01, guardrail at mezzanine stair S03, and new beams and lintels to be installed at new openings in the existing firehouse wall. • DJ Concrete is scheduled to be on site this week to construct the lower retaining wall. Scheduled work also includes pouring stair S03 treads and deck, the old sump pit, and miscellaneous pads at the ground floor. • Intricate Tech Solutions continued installing ductwork, piping, and insulation at 1st floor, 2nd floor, and mezzanine. Intricate has been pressure testing mechanical piping. A smoke test was successfully witnessed last week by the Fire Marshal. • Installation of hollow metal and wood doors will commence when deemed appropriate, i.e., when most of the MEP trade work is complete. • AP Construction is on site continuing miscellaneous roofing work -- repitching/reroofing the roof over the main entrance, doghouse for siren cable, etc. • Asbestos Abatement at existing firehouse: Exclusive Testing Labs (ETL) submitted an updated proposal to NCFD based on revised scope. NCFD is currently soliciting alternate pricing. • Roof Siren: Key Construction indicated that wood blocking is in place to receive the siren. AP Construction will be on site this week to install the entry port (dog house). Once installed, NCFD will schedule the radio shop back to the job site to run their cable between the siren and the controller.

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					- NCFD indicated that the anticipated delivery date of gear washers to the site is around the end of April (actual date TBD). Delivery/installation of gear washers will require epoxy flooring in the Laundry Room to be done. The Team will review the feasibility of completing flooring work in this area in time to receive the equipment. - JMC has requested that Key Construction provide photos/documentation demonstrating that caulking of the lower sand filter was done in accordance with specifications. Key, JMC, and Triton will contact Sika to resolve the matter of whether or nor primer is required for the installation. - NCFD and Key Construction met on site to locate the siren controller, which is tentatively to be installed on the east wall of the Office/Support Space, adjacent to the roof ladder, which would require a power receptacle to be added at that location. Wendel indicated that the original intent was to install the controller adjacent to the opening between Office Support and Secretary/Treasurer, where a receptacle has been provided. Wendel will review with NCFD. - Wendel previously sent correspondence regarding water infiltration at the roof over the Radio Room. It was noted that flashing in this area is not complete. The roofer (AP Construction) is currently on site continuing miscellaneous roofing work, and will investigate this condition. - Wendel indicated that the firewall adjacent to the existing firehouse, as-built, is lower than detailed on the contract drawings. Key will contact Hull Construction to correct this condition. - Wendel observed mud infiltrating the building underneath the storefront door at the Laundry Room. This condition has been addressed. - Wendel indicated that furring and drywall will be installed on the north wall of Atrium Stair 01, as per contract documents, to close off the gap between stair stringer and CMU elevator wall.

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					- At the 2nd floor Kitchen, Key indicated that subflooring has been feathered to accommodate the installed grease trap, which was installed slightly high. Wendel will advise if modifications need to be made to the undercounter cabinets to accommodate this field adjustment. 3/23/26 - Road/utility work at King Street: NYS DOT's winter construction restriction on road work remains status quo. Given the current date, it is likely that street utility work will not commence until the DOT restriction is lifted on April 1st. - Siteworks was not on site last week, mostly due to weather. Siteworks will return to the job site this week. RFI #136, location of structure WQS D-1 in relation to the existing culvert and existing storm piping has been resolved. RFI #137, location of structure WQS A-1-1, and the size/shape of the associated storm inlet (round or square): Key Construction has additional information from the casting manufacturer they will submit to JMC for review. - Fall Fittings is on site installing guardrails at the mezzanine and Atrium. Remaining work for FF also includes new beams and lintels to be installed at new openings in the existing firehouse wall. - DJ Concrete is scheduled to be on site next week to pour stair S03 treads and deck, the old sump pit, miscellaneous pads at the ground floor, and (2) site retaining walls. Key Construction's surveyor previously laid out the exterior retaining walls for Siteworks to excavate. - Intricate Tech Solutions continued installing ductwork, piping, and insulation at 1st floor, 2nd floor, and mezzanine. Intricate performed their own successful smoke test of the kitchen hood; a smoke test is scheduled for this week with the Fire Marshal. - All doors have been delivered to the job site. Hardware is scheduled to be delivered in (2) weeks.

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					• AP Construction will return to the site this week to resume miscellaneous roofing work -- repitching/reroofing the roof over the main entrance, scupper drains, doghouse for siren cable, etc. • Asbestos Abatement at existing firehouse: Exclusive Testing Labs (ETL) submitted an updated proposal to NCFD based on revised scope. NCFD is currently soliciting alternate pricing. • Roof Siren: Key Construction indicated that wood blocking is in place to receive the siren. AP Construction will be on site this week to install the entry port (dog house). Once installed, NCFD will schedule the radio shop back to the job site to run their cable between the siren and the controller. • NCFD indicated that the anticipated delivery date of gear washers to the site is around the end of April (actual date TBD). Delivery/installation of gear washers will require epoxy flooring in the Laundry Room to be done. The Team will review the feasibility of completing flooring work in this area in time to receive the equipment. • JMC has requested that Key Construction provide photos/documentation demonstrating that caulking of the lower sand filter was done in accordance with specifications. Key, JMC, and Triton will contact Sika to resolve the matter of whether or not primer is required for the installation. • Wendel inquired as to the status of lawn inlet #5 adjacent to the north entrance to the new extension, with concern for potential water ponding in the empty planter. Key Construction noted that the generator feed still needs to be installed, but that the planter had previously been waterproofed. • NCFD and Key Construction met on site to locate the siren controller, which is tentatively to be installed on the east wall of the Office/Support Space, adjacent to the roof ladder, which would require a power receptacle to be added at that location. Wendel indicated that the original intent was to install the controller adjacent to the opening between Office Support and

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					Secretary/Treasurer, where a receptacle has been provided. Wendel and Triton will review with NCFD. - Wendel previously sent correspondence regarding water infiltration at the roof over the Radio Room. It was noted that flashing in this area is not complete. The roofer (AP Construction) is scheduled to return to the job site this week, and will investigate this condition. - Wendel indicated that the firewall adjacent to the existing firehouse, as-built, appears to be lower than detailed on the contract drawings. This item will be further examined by Wendel and Key. - Wendel observed mud infiltrating the building underneath the storefront door at the Laundry Room. Key Construction will have Siteworks rectify the condition when Siteworks returns to the job site this week. See previous meeting minutes for previously discussed items.
08/05/24	Procore – Submittals / RFIs	All Contractors	On-going	On-going	3/30/26 - On Procore there are currently (4) open submittals: - Trough drains SD (2) Key Construction submitted revised pricing for the (2) outstanding trough drain submittals. Pricing is being reviewed; status of drain submittals is pending. - Signage plaque SD - Southeast Mech O&M Manual - On Procore there is currently one (1) open RFI: - RFI #139: Canopy C Fixtures Triton Construction reminded all prime contractors of the importance of distributing ALL ASIs to the field team, so all contractors are building off the latest drawings. If the primes have any issues accessing the ASIs, which are all on Procore, they must notify Triton Construction.

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					3/16/26 - On Procore there are currently (5) open submittals: - Trough drains SD (2) Key Construction submitted revised pricing for the (2) outstanding trough drain submittals. Pricing is being reviewed; status of drain submittals is pending. - Signage plaque SD - Stone for sand filter PD - Pipe labeling PD - On Procore there is currently one (1) open RFI: - RFI #139: Canopy C Fixtures - Triton Construction reminded all prime contractors of the importance of distributing ALL ASIs to the field team, so all contractors are building off the latest drawings. If the primes have any issues accessing the ASIs, which are all on Procore, they must notify Triton Construction. See previous meeting minutes for previously discussed items.
8/12/2024	Electrical / Gas Items	Key Construction, Intricate Tech Solutions, and Talt Electric	On-going		3/30/26 - Talt Electric is continuing panel work, electrical roughing, and fire alarm work throughout the building. - The design team has provided NCFD with (2) potential solutions for the electrical room redesign to satisfy Talt Electric's underwriter inspector's code requirements; these options are under review by NCFD. - The sequence necessary to install the new gas service at the northern portion of the site will be: 1) install adjacent retaining wall; 2) install adjacent drainage piping; 3) excavate for gas line; 4) install gas line. A siren controller is tentatively scheduled to be installed on the east wall of the Office/Support Space, adjacent to the roof ladder, which will require a power receptacle to be added at

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					that location. Wendel and Triton will review with NCFD and advise Talt if a receptacle is to be added. 3/16/26 • Talt Electric is continuing panel work, electrical roughing, and fire alarm work throughout the building. • The design team has provided NCFD with (2) potential solutions for the electrical room redesign to satisfy Talt Electric's underwriter inspector's code requirements; these options are under review by NCFD. • The sequence necessary to install the new gas service at the northern portion of the site will be: 1) install adjacent retaining wall; 2) install adjacent drainage piping; 3) excavate for gas line; 4) install gas line. • A siren controller is tentatively scheduled to be installed on the east wall of the Office/Support Space, adjacent to the roof ladder, which will require a power receptacle to be added at that location. Wendel and Triton will review with NCFD and advise Talt if a receptacle is to be added. See previous meeting minutes for previously discussed items.
10/28/24	MEPFP Coordination	All Contractors	Ongoing	Ongoing	3/30/26 • Per Talt's recommendation, elevator relays will remain in the project as originally designed. • Schindler's punchlist was sent to Talt Electric for review. Talt Electric to advise if there are any issues, concerns, or questions, ahead of Schindler mobilizing. Schindler's mobilization is scheduled for the middle of March (pending power from Con Ed). Talt Electric mentioned that, as per Schindler Elevator's punchlist, an extra disconnect switch was required; Talt Electric has submitted a CO for this added device. • Key Construction reiterated that Schindler's mobilization is dependent on Con Ed providing power to the building; and, that

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					if delayed, Schindler will charge a \$3,000 monthly storage fee. (Schindler had previously indicated that they will not ship equipment to the job site until work is available to them.) Con Ed work is being held up by road work at King Street, which needs to precede Con Ed work. • Southeast inquired about permanent roof drain tie-ins to the storm drainage system. Roof drains cannot be tied in until the King Street sewer connection has been made, and storm drainage system work completed. • SRI indicated that pressure testing of sprinkler systems cannot be done until water service is supplied to the building, and that ceilings cannot be fully closed until the system has been tested. Ceiling grids may be installed, but ceiling tiles should not be installed. • Key requested that all prime contractors trim all excess threaded rod hangers in the vicinity of the garage doors, in preparation of garage door installation. • Intricate Tech has indicated that they have sensors for their carbon monoxide / fume detection system that interface with overhead garage door controls at the Apparatus Bay. Triton Construction will arrange a meeting with Key's door manufacturer and Intricate Tech to coordinate. • Key Construction has asked all Prime Contractors to start clearing out unneeded material from the Apparatus Bay, in preparation for painting and garage door installation. • It was noted that the roofer had previously removed roof drain rings and bolts in order to install roofing. Key Construction will advise if roof drain rings and bolts have been located and reinstalled. • Southeast inquired as to when all of the 2nd floor spaces will be ready for plumbing fixtures. Key Construction will prioritize finishing up tile work in the toilets to open up this work.

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					3/16/26 • Per Talt's recommendation, elevator relays will remain in the project as originally designed. • Schindler's punchlist was sent to Talt Electric for review. Talt Electric to advise if there are any issues, concerns, or questions, ahead of Schindler mobilizing. Schindler's mobilization is scheduled for the middle of March (pending power from Con Ed). Construction of the new sump pit is in progress by Key Construction. Talt Electric mentioned that, as per Schindler Elevator's punchlist, an extra disconnect switch was required; Talt Electric has submitted a CO for this added device. • Key Construction reiterated that Schindler's mobilization is dependent on Con Ed providing power to the building; and, that if delayed, Schindler will charge a \$3,000 monthly storage fee. (Schindler had previously indicated that they will not ship equipment to the job site until work is available to them.) Con Ed work is being held up by road work at King Street, which needs to precede Con Ed work. • Southeast inquired about permanent roof drain tie-ins to the storm drainage system. Roof drains cannot be tied in until the King Street sewer connection has been made, and storm drainage system work completed. • AP Construction will return to the job site this week to resume work on open roofing items, including scupper drains. Southeast advised that will have a lift delivered to the job site on Monday 3/16. • SRI indicated that pressure testing of sprinkler systems cannot be done until water service is supplied to the building, and that ceilings cannot be fully closed until the system has been tested. Ceiling grids may be installed, but ceiling tiles should not be installed. • Key requested that all prime contractors trim all excess threaded rod hangers in the vicinity of the garage doors, in preparation of garage door installation.

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					Intricate Tech has indicated that they have sensors for their carbon monoxide / fume detection system that interface with overhead garage door controls at the Apparatus Bay. Triton Construction will arrange a meeting with Key's door manufacturer and Intricate Tech to coordinate. See previous meeting minutes for previously discussed items.
II.	SCHEDULE				
08/05/24	Project Schedule	All Contractors	08/12/24	On-going	2/17/26 Key Construction previously submitted an updated schedule which indicates a substantial completion date of August 28th, which takes into account DOT's winter restriction on street work until April 1st, and Con Ed bringing electric service into the building in May. See previous meeting minutes for previously discussed items.
III.	FINANCIALS				
08/05/24	SOVs / COs / etc.	All Contractors	08/16/24	On-going	3/23/26 - Key Construction is to provide proper breakdown of added costs for the RFP 30 ASI 28 sign revisions. - Key Construction submitted RFP #53 for ASI #38 for modifications to the bail out window; this CO is under review. - Key Construction submitted RFP #54 for sawtooth brick at (2) existing windows at the existing firehouse; this CO is under review and has not yet been presented. - Key Construction submitted RFP #55 for ASI #47 for enlarged masonry piers at new masonry openings in the existing

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					firehouse wall has been submitted and is under review by NCFD. • Talt fire alarm PCO #7 for magnetic door holders has been approved by NCFD; a formal CO will be issued. • Talt Electric PCO #8 for additional electrical devices has been approved by NCFD; a formal CO will be issued. • Talt fire alarm PCO #9 for added fire alarm devices has been submitted and is under review by NCFD. • Talt Electric PCO #10 for ASI #45 interior lighting changes has been approved by NCFD; a formal CO will be issued. • Talt Electric PCO #11 for ASI #40 site lighting changes has been submitted and is under review by NCFD. • Southeast Mechanical CO #8 on the sump pit additional piping has been submitted and is under review by NCFD. • Key Construction submitted RFP #56 for ASI #48 chase walls; this CO is under review and has not yet been presented. • Key Construction indicated that they had not received formal direction on the following RFPs: 28, 36, 38, 39, 41, 47, 48, 51 through 56. Triton will review status and advise. • Talt Electric CO #12 for added elevator items has been submitted and is under review by NCFD. • Key Construction submitted RFP #46 revision 3 regarding added trough drains; this CO is under review and has not yet been presented. Key indicated that a separate CO for pitching of trough drains is forthcoming. • Key Construction submitted RFP #57 for backfill road plates at King Street; this CO is under review and has not yet been presented. Key advised that Siteworks will not commence street work until this CO is resolved. • Talt Electric PCO #13 for 'U' Fixture Switching has been submitted and is under review by NCFD.

TRITON CONSTRUCTION CO.
Triton / Architect / Contractors Coordination Meeting

NCFD1 Chappaqua

Item	Description	Action By	Required By	Date Closed	Action / Details
					The primes were reminded to continue submitting all their stored material backup, insurances, prevailing wage, and lien wavers, with all the payment application submissions. See previous meeting minutes for previously discussed items.